

CS Construction - Three Week Schedule

Job Name Culver High School
 Job Number 2060
 Prepared By Kenny Rice

SCHEDULE # 21

January - February - March - April - May - June - July - August - September - October - November - December

Work Activity	Mon Tues Wed Thurs Fri Sat Sun							Mon Tues Wed Thurs Fri Sat Sun							Mon Tues		Wed Thurs Fri		Subcontractor	
	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1		2
Plumbing Rough In and Trim Out	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X	Oregon Cascade Plumbing
HVAC Rough In and Trim Out	X	X	X	X	X			X	X	X	X			X	X	X	X	X	Central Oregon Heating	
Electrical Trim and Finish	X	X	X	X	X			X	X	X	X			X	X	X	X	X	Gowdy Bros Electric	
Hanging Drywall Patches	X	X	X																Moyes Drywall	
Tape and Finish Drywall	X	X	X	X	X	X	X												Moyes Drywall	
Paint Interior Walls	X	X	X	X	X			X	X	X	X								Westfall Painting	
Paint Exterior Walls Seal Bricks														X	X	X	X	X	Westfall Painting	
Brick Entry	X	X	X	X															Davidsons Masonry	
Wainscot and Cap Trim				X	X														CS Construction	
Interior Trim and Finish	X	X	X	X	X														CS Construction	
Acoustical Wall Panels								X	X	X	X								CS Construction	
Patch in Hall Ceilings		X	X	X	X														Moyes Drywall	
T-Bar Ceilings			X	X	X														Moyes Drywall	
Restroom Floors		X	X	X	X														Superior Garage Floors	
VCT Flooring	X	X	X	X	X														TKT Flooring	
Interior Doors & Hardware Delivery		X																	Bell Hardware	
Set Doors and Hardware								X	X	X	X								CS Construction	
Set Storefront Doors				X	X														Bend Commerical Glass	
Set Interior Glass				X	X			X											Bend Commerical Glass	
Restroom Partitions								X	X	X	X								North County Building Spec.	
Glass Writeing Boards								X	X	X									Bend Commerical Glass	
Carpet in Reading Area								X	X										TKT Flooring	
Carpet in Office														X	X				TKT Flooring	
Set Cabinets								X	X										Bend Cabinet	
Polish Concrete Floors										X	X								Vaughns Services	
Insulate New Entry					X														Home Insulation	
Hang and Finish Drywall New Entry								X	X	X	X								Moyes Drywall	

